


# Completion Report

Well Name: USGS-149



October 23, 2019

# Completion Report

Well Name: USGS-149

Project Number: WB843

**Prepared for:**

USGS  
1955 North Fremont Ave  
Idaho Falls, Idaho  
83415

**Prepared by:**

Westbay Instruments  
A Division of Nova Metrix Ground Monitoring (Canada) Limited.  
8610 Glenlyon Parkway  
Unit 134  
Burnaby, BC  
V5J 0B6

## CONTENTS

<b>1.</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2.</b>	<b>PRE-INSTALLATION ACTIVITIES</b>	<b>1</b>
<b>3.</b>	<b>INSTALLATION</b>	<b>1</b>
3.1	Preparation of Westbay System Design	1
3.2	Layout of Westbay System Tubing Components	2
3.3	Lowering of Westbay System Components	2
3.4	Hydraulic Integrity Testing	2
3.5	Positioning of Westbay System Completion	3
3.6	Pre-inflation Profile	3
3.7	Inflation of Westbay System Packers	3
<b>4.</b>	<b>FLUID PRESSURE MEASUREMENTS</b>	<b>4</b>

## TABLES

Table 1:	Summary of Westbay System Installation
Table 2:	Summary of Installed Westbay System Components
Table 3:	Hydraulic Integrity Test
Table 4:	Summary of De-stressing Activities
Table 5:	As-Built Packer and Port Summary (Appendix)
Table 6:	As-Built Tubing Summary (Appendix)

## FIGURES

Figure 1:	MOSDAX Transducer Position
Figure 2:	Zone Dimensions and Packer Seals
Figure 3:	Pre-Inflation Pressure Profile (Appendix)
Figure 4:	Post-Inflation Pressure Profile (Appendix)
Figure 5:	Post-Inflation Pressure Profile-Zone Only (Appendix)

## APPENDICES

APPENDIX:	Monitoring Well: USGS 149
-----------	---------------------------

# 1. Introduction

This report and the attached Appendix document the technical services carried out by Westbay Instruments (WB) under USGS Order No. 140G0319P0203 dated June 25, 2019. The Westbay System completion was installed in borehole USGS 149 at the Idaho National Laboratory (INL) site near Idaho Falls, Idaho.

Westbay technical services representative Mr. Mark Lessard was on site for installation of the Westbay System from September 23 to 26, 2019. This report documents the installation tasks and related QA checks.

## 2. Pre-Installation Activities

The well was drilled with PQ-size rotary core drilling method, and air/water was used as a lubricant for the section drilled in the aquifer. Surface casing was installed to 5 ft below the ground surface, and the borehole was cemented from 5 ft to 293 ft with 53 yards of grout to fill voids and fractures. The borehole total depth is 974 ft.

A steel PQ-size (4.8 inch) guide tube was placed in the borehole to a depth of 837ft. The guide tube is to protect against caving while the Westbay casing is lowered into the borehole. The bottom of the guide tube was positioned such that the bottom four Westbay System packers were in the open hole. Before the guide tube was installed acoustic televiewer, neutron, natural gamma, density, gyro deviation and video logging were performed.

The monitoring well was installed according to the procedure described below.

(Note: all depths are with respect to ground surface. Monitoring well reference elevations were not available at the time of writing).

## 3. Installation

Westbay Instruments technical services representative Mr. Lessard and Mr. Twining of INL were on site to install the Westbay System in USGS 149 as indicated below in Table 1.

(Note: Monitoring well reference elevation was not available at the time of writing).

**Table 1: Summary of Westbay System Installation**

Well Name.	Field Installation Dates	Total Depth (ft)	MP55 Tubing Length (ft)	No. Monitoring Zones
USGS 149	September 23-26, 2019	974	958.34	4

The Westbay System in USGS 149 was installed according to the procedure described below.

### 3.1 Preparation of Westbay System Design

Packer depths for the borehole were provided to Westbay by Mr. Twining of INL. A well design was created based on these depths. The well design was used to prepare a Westbay Completion Log, which specifies the location of the Westbay System components in the well. This log was reviewed and approved in the

field by Mr. Twining prior to installation of the Westbay System. The Westbay Completion Log as approved was used as an installation guide in the field. A field copy of the log is in the Appendix.

Measurement port couplings were included in each primary monitoring zone to provide the capability to measure fluid pressures and collect fluid samples. In selected cases, two measurement ports were installed in a single zone to provide redundant monitoring capability. Measurement port couplings were also included in QA zones to provide QA testing capabilities and to permit operation of squeeze relief venting capabilities of the Westbay Model No. 6055 vented inflation tool. Mr. Twining requested that optional synthetic (PET) filters were not to be installed over the measurement port couplings.

A summary of the installed Westbay System components is shown on Table 2 below and in the Summary Completion Log Legend in the Appendix.

---

**Table 2: Summary of Installed Westbay System Components**

Well Name	Packers (0604)	Measurement Ports (0605)
USGS 149	11	15

---

## 3.2 Layout of Westbay System Tubing Components

Prior to the installation, the Westbay System components were set out at the borehole according to the sequence indicated on the Westbay Completion Log. Each casing length was numbered beginning with the lowermost as an aid to confirming the proper sequence of components. The appropriate Westbay System couplings were attached to each casing section. Magnetic location collars were attached 2-feet below the top of the measurement port couplings in the monitoring intervals. Locations of key components are listed in Table 5 in the Appendix.

Each component was visually inspected. Serial numbers for each packer and measurement port coupling were recorded on the Westbay Completion Log. The component layout was confirmed with the log before the components were lowered into the borehole.

## 3.3 Lowering of Westbay System Components

A hoist rig was used to lower the Westbay System components into the guide tube placed previously. Each joint up to component number 55 was tested with a minimum internal hydraulic pressure of 250-psi for one minute to confirm hydraulic seals. Mr. Twining requested not to test the joint after component number 56 since there will be no water in that section of the borehole. A record of each successful joint test and the placement of each component are noted by check marks on the Westbay Completion Log. Clean water supplied by INL was added to the Westbay System when necessary to counter buoyancy effects while components were lowered into the borehole and was used for testing of joint seals during lowering.

## 3.4 Hydraulic Integrity Testing

After the Westbay System string was lowered into the borehole, the water level inside the Westbay System completion was monitored at a depth different from the open borehole water level for a minimum period of thirty minutes to confirm hydraulic integrity of the completion. The data from the hydraulic integrity test are shown in Table 3 below.

**Table 3: Hydraulic Integrity Test**

Well Name	September 24,2019	Fluid Levels	
		Inside Tubing at depth of 937.46ft (Port 1)	Outside Tubing
USGS 149	Time		
	12:50	24.36 psia	654.9 ft
	13:00	24.38 psia	654.9 ft
	13:10	24.38 psia	654.9 ft
	13:20	24.38 psia	654.9 ft
	13:30	24.38 psia	654.9 ft

### 3.5 Positioning of Westbay System Completion

After the Westbay System components were lowered into the well, the Westbay System was positioned as illustrated on the Westbay Completion Log. The Westbay System was supported in this position while packer inflation was carried out. The positioning of the Westbay System components is based on the "nominal" lengths of Westbay System components. The positioning calculations do not include allowances for borehole temperature or deviation effects.

The attached figure titled "MOSDAX Transducer Position" provides information to correlate the position of the MOSDAX transducer sensor to the reference position at the top of the measurement port. The attached figure titled "Dimensions of Packer Seals and Monitoring Zones" outlines the calculations used to determine the packer depths and zone length. The Summary Completion Log, which shows the final "as-built" locations of the components in the well, is included in the Appendix.

### 3.6 Pre-inflation Profile

A pre-inflation pressure profile was carried out at the well prior to inflating the packers to confirm the proper position and operation of measurement ports and magnetic collars. The ports operated properly and were positioned correctly in the well. A plot of the Pre-inflation Piezometric levels in all zones is shown on Figure 3 in the Appendix.

### 3.7 Inflation of Westbay System Packers

The packer inflation was coordinated with retrieval of the temporary guide tube. The guide tube was initially positioned to at a depth of 837 feet leaving the bottom four packers exposed in the open hole section. After the four exposed bottom packers were inflated, the guide tube was removed. During removal of the guide tube, the weight of the Westbay tubing was supported by the inflated packers.

The Westbay System packers were inflated using clean water provided by INL. The Westbay Model No. 6055 vented inflation tool was used for packer inflation. All the packers appear to have inflated normally.

The data for inflation of each packer are provided on the Westbay Packer Inflation Records included in the Appendix.

### 3.8 De-Stressing of Westbay Casing

Westbay's procedure for de-stressing the Westbay components were used to reduce the long-term load on the upper components. A summary of the de-stressing activities is shown on Table 4. The final positions of the Westbay components (ports and packers) are shown on the Table 5 and 6 in the Appendix. After de-stressing, the component number 110 was cut and trimmed by 2.63 ft to have the final height of 3.57 ft above the datum.

**Table 4: Summary of De-stressing Activities**

Well Name.	Initial Hanging Wt. (lbs)	Final Clamp-off Wt. (lbs)	Total Movement at Surface (ft)	Beginning Stick-up (ft) *	End Stick-up (ft) *	Final stick-up after wellhead completion built (ft) **
USGS 149	1200	300	0.92	2.81	1.89	3.57

\*Measurements taken above datum from the temporary stick-up before wellhead completion built.

\*\*Measurement taken above datum after wellhead completion built.

## 4. Fluid Pressure Measurements


After packer inflation was completed, fluid pressures were measured at each measurement port. At that time, the in-situ formation pressures may not have recovered from the pre-installation activities and potential groundwater pressure changes in monitoring zones that may result from packer inflation. This latter effect may be more likely to occur in monitoring zones located in low-permeability geological formations. Longer term monitoring may be required to establish representative fluid pressures.

A plot of the Post-Inflation Piezometric levels in all zones in the well is shown on Figures 4 and 5 in the Appendix. The data were examined to confirm proper operation of the measurement ports and as a check on the presence of annulus seals between monitoring zones. The calculation sheets for all pressure profiles of the Westbay System are also enclosed in the Appendix.

Figure 1:

## MOSDAX Transducer Position

In an Westbay System Measurement Port Coupling




System	Measurement Port	A	B
Plastic MP55(2valves)	0605v4	6 in (152.4 mm)	8 in (203.2 mm)



Figure 2:

## Dimensions of Packer Seals and Monitoring Zones Westbay System – Plastic 0604 Packers



### Discussion Points:

- The top of a coupling (Regular Coupling, Measurement Port or Pumping Port) is the reference point for describing nominal depths and nominal lengths. Actual positions of packer seals and zone lengths are determined with respect to the appropriate reference positions.
- Packer Position Example: A packer with a nominal depth of 50 ft (15.2m), will have a nominal packer seal position of 50.9 to 53.9 ft. (15.51 to 16.42m)
- Information on the position of Measurement Port Valve and MOSDAX Transducer sensor, used for detailed calculation of piezometric level measurements, are described separately.

## **APPENDIX: MONITORING WELL: USGS 149**

As-Built Packer and Port Summary (Table 5)	- 1 page
As-Built Tubing Summary (Table 6)	- 2 pages
Summary Completion Log	- 5 pages
Pre-Inflation Piezometric Pressure/ Levels	
Field Data and Calculation Sheet (September 24)	- 1 page
Figure 3, Pre-Inflation Profile	- 1 page
Post- Inflation Piezometric Pressure/Levels	
Field Data and Calculation Sheet (September 26)	- 1 page
Figure 4, Post-Inflation Profile	- 1 page
Figure 5, Post-Inflation Profile	- 1 page
Westbay Completion Log (field copy)	- 12 pages
Westbay System Packer Inflation Records	- 11 pages

**TABLE 5**  
**As-Built Packer and Port Summary**

Port No.	Zone	Measurement Port Depth (ft)	Magnetic Collar Depth (ft)	Top of Zone (ft)	Bottom of Zone (ft)	Comments
1	Zone 1a	937.5	939.5	926.6	974.0	
2	Zone 1b	927.2		926.6	974.0	
3	QA 1	917.3		916.8	923.6	
4	Zone 2a	892.7	894.7	858.9	913.8	
5	Zone 2b	859.5		858.9	913.8	
6	QA 2	849.6		849.1	855.9	
7	Zone 3a	805.4	807.4	779.8	846.1	
8	Zone 3b	780.3		779.8	846.1	
9	QA 3	755.7		755.2	776.8	
10	QA 4	731.2		730.6	752.2	
11	Zone 4a	721.3	723.3	656.4	727.6	
12	Zone 4b	656.9		656.4	727.6	
13	QA 5	555.3		554.8	653.4	
14	QA 6	373.5		372.9	551.8	
15	QA 7	157.2		156.6	369.9	

Note 1: All depth measurements in feet below ground surface.  
 Note 2: All depth measurements use 'Nominal' casing lengths.  
 Note 3: Not corrected for borehole deviation or borehole temperature effects.  
 Note 4: All Westbay Port depth measurements to upper edge of coupling item.  
 Note 5: Depths for top and bottom of zone based on packer seal position.

As-Built Tubing Summary USGS 149										
October 10, 2019										
Item No.	Component P/N	Component S/N	Coupling P/N	Coupling S/N	Accessory P/N	Mag Collar (ft)	Initial Depth (ft)	Nominal Length (ft)	Final Change (ft)	Final Depth (ft)
									0.9	
111	0603		0602				-7.9	0.8	0.9	-6.9
110	060115		0602				-7.1	4.9	0.9	-6.2
109	060110		0602				-2.2	3.3	0.9	-1.3
108	060110		0602				1.1	3.3	0.9	2.0
107	060130		0602				4.4	9.8	0.9	5.3
106	060130		0602				14.2	9.8	0.9	15.1
105	060130		0602		0608	25.54	24.1	9.8	0.9	24.9
104	060130		0602				33.9	9.8	0.9	34.8
103	060130		0602				43.7	9.8	0.9	44.6
102	060130		0602				53.6	9.8	0.8	54.4
101	060130		0602				63.4	9.8	0.8	64.3
100	060130		0602				73.3	9.8	0.8	74.1
99	060130		0602				83.1	9.8	0.8	83.9
98	060130		0602				93.0	9.8	0.8	93.7
97	060130		0602				102.8	9.8	0.8	103.6
96	060130		0602				112.7	9.8	0.8	113.4
95	060130		0602				122.5	9.9	0.7	123.2
94	060130		0602				132.3	9.8	0.7	133.1
93	060130		0602				142.2	9.8	0.7	142.9
92	0604	159	0602				152.0	4.5	0.7	152.7
91	060130		0605	224			156.5	10.3	0.7	157.2
90	060115		0602				166.8	4.9	0.7	167.5
89	060130		0602				171.7	9.8	0.7	172.4
88	060130		0602				181.5	9.8	0.7	182.2
87	060130		0602				191.4	9.8	0.7	192.0
86	060130		0602				201.2	9.8	0.6	201.9
85	060130		0602				211.1	9.8	0.6	211.7
84	060130		0602				220.9	9.8	0.6	221.5
83	060130		0602				230.8	9.8	0.6	231.4
82	060130		0602				240.6	9.8	0.6	241.2
81	060130		0602				250.4	9.9	0.6	251.0
80	060130		0602				260.3	9.8	0.6	260.9
79	060130		0602				270.1	9.8	0.6	270.7
78	060130		0602				280.0	9.8	0.5	280.5
77	060130		0602				289.8	9.8	0.5	290.4
76	060130		0602				299.7	9.8	0.5	300.2
75	060130		0602				309.5	9.9	0.5	310.0
74	060130		0602				319.4	9.8	0.5	319.8
73	060130		0602				329.2	9.8	0.5	329.7
72	060130		0602				339.0	9.8	0.5	339.5
71	060130		0602				348.9	9.9	0.5	349.3
70	060130		0602				358.7	9.8	0.4	359.2
69	0604	158	0602				368.6	4.5	0.4	369.0
68	060130		0605	1222			373.0	10.3	0.4	373.5
67	060130		0602				383.3	9.8	0.4	383.7
66	060130		0602				393.2	9.8	0.4	393.6
65	060130		0602				403.0	9.8	0.4	403.4
64	060130		0602				412.9	9.8	0.4	413.2
63	060130		0602				422.7	9.9	0.4	423.1
62	060130		0602				432.5	9.8	0.4	432.9
61	060130		0602				442.4	9.8	0.3	442.7
60	060130		0602				452.2	9.8	0.3	452.6
59	060130		0602				462.1	9.9	0.3	462.4
58	060130		0602				471.9	9.8	0.3	472.2
57	060130		0602				481.8	9.8	0.3	482.0

As-Built Tubing Summary USGS 149										
October 10, 2019										
Item No.	Component P/N	Component S/N	Coupling P/N	Coupling S/N	Accessory P/N	Mag Collar (ft)	Initial Depth (ft)	Nominal Length (ft)	Final Change (ft)	Final Depth (ft)
56	060130		0602				491.6	9.9	0.3	491.9
55	060130		0602				501.4	9.8	0.3	501.7
54	060130		0602				511.3	9.8	0.3	511.5
53	060130		0602				521.1	9.9	0.3	521.4
52	060130		0602				531.0	9.8	0.2	531.2
51	060130		0602				540.8	9.8	0.2	541.0
50	0604	186	0602				550.7	4.5	0.2	550.9
49	060130		0605	1223			555.1	10.3	0.2	555.3
48	060110		0602				565.4	3.3	0.2	565.6
47	060115		0602				568.7	4.9	0.2	568.9
46	060130		0602				573.6	9.8	0.2	573.8
45	060130		0602				583.5	9.8	0.2	583.6
44	060130		0602				593.3	9.8	0.2	593.5
43	060130		0602				603.1	9.8	0.2	603.3
42	060130		0602				613.0	9.9	0.2	613.1
41	060130		0602				622.8	9.8	0.2	623.0
40	060130		0602				632.7	9.8	0.1	632.8
39	060130		0602				642.5	9.9	0.1	642.6
38	0604	148	0602				652.4	4.5	0.1	652.5
37	060130		0605	1218			656.8	10.3	0.1	656.9
36	060115		0602				667.1	4.9	0.1	667.2
35	060130		0602				672.0	9.9	0.1	672.1
34	060130		0602				681.9	9.8	0.1	682.0
33	060130		0602				691.7	9.8	0.1	691.8
32	060130		0602				701.6	9.9	0.1	701.6
31	060130		0602				711.4	9.8	0.1	711.5
30	060115		0605	1220	0608	723.32	721.3	5.4	0.1	721.3
29	0604	189	0602				726.6	4.5	0.1	726.7
28	060130		0605	1221			731.1	10.3	0.1	731.1
27	060130		0602				741.4	9.8	0.1	741.4
26	0604	236	0602				751.2	4.5	0.1	751.3
25	060130		0605	1217			755.7	10.3	0.1	755.7
24	060130		0602				766.0	9.8	0.0	766.0
23	0604	233	0602				775.8	4.5	0.0	775.9
22	060130		0605	1216			780.3	10.3	0.0	780.3
21	060115		0602				790.6	4.9	0.0	790.6
20	060130		0602				795.5	9.8	0.0	795.5
19	060130		0605	1215	0608	807.37	805.3	10.3	0.0	805.4
18	060130		0602				815.6	9.8	0.0	815.7
17	060130		0602				825.5	9.8	0.0	825.5
16	060130		0602				835.3	9.8	0.0	835.3
15	0604	235	0602				845.2	4.5	0.0	845.2
14	060115		0605	1256			849.6	5.4	0.0	849.6
13	0604	232	0602				855.0	4.5	0.0	855.0
12	060130		0605	1214			859.5	10.3	0.0	859.5
11	060110		0602				869.8	3.3	0.0	869.8
10	060130		0602				873.0	9.8	0.0	873.0
9	060130		0602				882.9	9.9	0.0	882.9
8	060130		0605	1213	0608	894.73	892.7	10.3	0.0	892.7
7	060130		0602				903.0	9.8	0.0	903.0
6	0604	234	0602				912.9	4.5	0.0	912.9
5	060115		0605	1211			917.3	5.4	0.0	917.3
4	0604	237	0602				922.7	4.5	0.0	922.7
3	060130		0605				927.2	10.3	0.0	927.2
2	060130		0605	1210	0608	939.46	937.5	10.3	0.0	937.5
1	060130		0602				947.8	9.8	0.0	947.8
0	0603		0602				957.6		0.0	957.6
* Component positions are referred to the top of the subject Westbay System coupling.										
The position of a MOSDAX Transducer in a Measurement Port is illustrated in the attached "MOSDAX Transducer Position".										

# Summary Completion Log

Company: USGS  
Well: USGS 149  
Site: INL  
Project: INL

Job No: WB843  
Author: BT/ML

## Well Information

Reference Datum: GL  
Elevation of Datum: 0.00 ft.  
MP Casing Top: 0.00 ft.  
MP Casing Length: 958.34 ft.

Borehole Depth: 974.00 ft.  
Borehole Inclination: Vertical  
Borehole Diameter: 4.90 in.


Well Description:  
Plastic MP55  
Other References:

## File Information










File Name: USGS149.WWD  
Report Date: Thu Oct 10 15:22:43 2019

File Date: Oct 10 15:19:38 2019

## Sketch of Wellhead Completion




## Legend

(Qty) MP Components (Library - WD Library 7/27/00)		Geology	Backfill/Casing
	(2) 0603 - MP55 End Plug		 Mild Steel
	(8) 060115 - MP55 Casing 2 (1.5M/5F)		
	(4) 060110 - MP55 Casing 3 (1M/3F)		
	(87) 060130 - MP55 Casing 1 (3M/10F)		
	(11) 0604 - MP55 Packer 100mm PVC(1.5M/5F)		
	(97) 0602 - MP55 Regular Coupling		
	(15) 0605 - MP55 Measurement Port		
	(5) 0608 - MP55 Magnetic Location Collar		

# Summary Completion Log USGS


Job No: WB843  
Well: USGS 149






# Summary Completion Log USGS

Job No: WB843  
Well: USGS 149



# Summary Completion Log USGS

Job No: WB843  
Well: USGS 149





Westbay  
Instruments

# PRE-INFLATION

## Westbay Piezometric Pressures/Levels Field Data and Calculation Sheet

Well No.: USGS 149  
Datum: GS  
Elev. G.S.: 0  
Height of Westbay above G.S.: 5.57 ft  
Elev. top of Westbay Casing: 0  
Reference Elevation: 0  
Borehole angle: Vertical

Probe Type: Sampler  
Serial No.: EM63552  
Probe Range: 500  
Westbay Casing Type: APSS  
Sampler Valve Position: Closed

Date: Sept 24/19  
Client: USGS  
Job No.: 140843  
Location: INT  
Weather: Hot / Clear  
Operator: ML/STB

Ambient Reading ( $P_{atm}$ ) (pressure, temperature, time)  
Start: Pressure 12.00 Finish: 12.23  
Temp 21.94 °C  
Time 12:30

Note: "Port position" in angled boreholes refer to position along drillhole. True depth (Dp) needs to be calculated using borehole angle and deviation data to calculate zone piezometric level (Dz).

Port No.	Port Position From Log (ft)	Port Position From Cable (ft)	True Port Depth "Dp" (ft)	Fluid Pressure Readings				Pressure Head Outside Port (ft) $H = (P2 - Patm) / w$	Piez. Level Outside Port (ft) $Dz = Dp - H$	Comments	Counter difference
				Inside Casing (P1)	Outside Casing (P2)	Time H:M:S	Probe Temp. (°C)				
1	937.46	935.3	-	107.51	135.23	1:42	13.15	283.76	653.70	Zone 19	2.2
2	912.86	-	-	-	-	-	-	-	-	-	444
3	927.17	925.5	-	103.10	120.76	1:47	13.11	273.45	653.72	Zone 16	1.7
4	917.33	915.2	-	98.85	126.49	1:50	13.10	263.60	653.73	QA1	2.1
5	892.73	890.9	-	88.17	115.92	1:53	13.18	238.99	653.75	Zone 29	1.8
6	859.47	857.4	-	73.72	101.43	1:55	13.46	205.79	653.68	Zone 26	2.1
7	849.63	847.7	-	69.46	97.15	1:58	13.70	195.92	653.71	QA2	1.9
8	805.34	803.1	-	50.22	77.95	2:03	14.24	151.63	653.71	Zone 39	2.2
9	780.29	778.1	-	39.32	67.09	2:06	14.62	126.57	653.72	Zone 36	2.2
10	755.69	753.8	-	28.61	56.42	2:08	14.99	101.96	653.73	QA3	1.9
11	731.09	729.4	-	17.91	45.71	2:10	15.21	77.25	653.83	QA4	1.7
12	721.25	719.4	-	13.57	41.40	2:18	15.40	67.31	653.94	Zone 49	1.9
13	656.82	655.7	-	12.51	13.39	2:17	15.21	2.70	654.12	Zone 46	1.1
14	555.12	554.4	-	12.47	12.49	2:20	15.11	-	-	QA5	0.7
15	373.03	371.6	-	12.38	12.37	2:28	14.79	-	-	QA6	1.9

Dp = true depth of measurement port

H = pressure head above zone

Patm = atmospheric pressure

Dz = piezometric level in zone

w = 0.4325 psf/ft (1.430 g of H<sub>2</sub>O)

beop 833.1 ft  
by counter


Hanging weight: 1180 lbs

WBWL: 719 ft added - 0 callout in log area not 1.0

Difference  
2.2

**Piezometric Profile**  
**Monitoring Well: USGS149**

Profile Date: Sept 24, 2019  
 Comments: Pre-Inflation Profile



Client: USGS  
 Site: INL  
 Datum: Ground Level

**Figure 3**

Plot By: HL Date: 09/24/19  
 Checked By: TK Date: 09/23/2019  
 Westbay Project: WB843



# Westbay Piezometric Pressures/Levels

Date: Sept 26/19  
Client: USGS  
Job No.: WB843  
Location: DNL  
Weather: Warm/Clear  
Operator: ML/BT

Ambient Reading ( $P_{atm}$ ) (pressure, temperature, time)

	Finish:
12.14	12.15
13.34	12.18
11:50 am	12.13 pm

**Note:** "Port position" in angled boreholes refer to position along drillhole. True depth (Dp) needs to be calculated using borehole angle and deviation data to calculate zone piezometric level (Dz).

[illegible]

**Notes:**


 $w = 0.4335 \text{ psi/ft (1.422 psi/m) of H}_2\text{O}$ 

**Dz = piezometric level in zone**

**$P_{atm}$  = atmospheric pressure**

**H = pressure head of water in zone**

**Dp = true depth of measurement port**






Figure 5

# Westbay Completion Log

Company: USGS  
Well: USGS-149  
Site: INL  
Project: INL

Job No: WB843  
Author: BT/ML

## Well Information

Reference Datum: LS  
Elevation of Datum: 0.00 ft.  
MP Casing Top: 0.00 ft.  
MP Casing Length: 958.34 ft.

Borehole Depth: 974.00 ft.  
Borehole Inclination: Vertical  
Borehole Diameter: 4.90 in.

Well Description:  
Plastic MP55  
Other References:

## File Information

File Name: USGS149.WWD  
Report Date: Mon Sep 23 06:14:29 2019

File Date: Sep 20 14:15:18 2019

## Comments

Zero reference is Ground Surface (0.9' below weld) BT  
(1.3' below plate) ML  
Filter socks not to be used BT










## Log Information

Borehole condition confirmed.  
MP well design & preparation.  
MP well design checked.  
MP well and borehole approved to install.

(method) Video Date: Sept 23/19  
By: mz Date: Sept 23/19  
By: BT Date: 9/23/2019  
By: BT Date: 9/23/2019



## Legend

(Qty) MP Components (Library - WD Library 7/27/00)		Geology	Backfill/Casing
	(2) 0603 - MP55 End Plug		 Mild Steel
	(8) 060115 - MP55 Casing 2 (1.5M/5F)		
	(4) 060110 - MP55 Casing 3 (1M/3F)		
	(87) 060130 - MP55 Casing 1 (3M/10F)		
	(11) 0604 - MP55 Packer 100mm PVC(1.5M/5F)		
	(97) 0602 - MP55 Regular Coupling		
	(15) 0605 - MP55 Measurement Port		
	(5) 0608 - MP55 Magnetic Location Collar		

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description
	110		
0	109		
	108	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060110 - MP55 Casing 3 (1M/3F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
10	107	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
20	106	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
30	105	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
40	104	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
50	103	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
60	102	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
70	101	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
80	100	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
90	99	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	
100	98	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)

Finish lowering at  
12:15pm Sept 24/19  
780 lbs @ 12:00pm

840 lbs

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
100		<input checked="" type="checkbox"/>		
110	97	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
120	96	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	94016r
130	95	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
140	94	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
150	93	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
160	92	<input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F) 0605 - MP55 Measurement Port	
170	91	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
180	90	<input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
190	89	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
	88	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
200	87	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
200		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	86	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
210		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	85	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
220		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	84	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
230		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	83	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
240		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	82	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
250		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	81	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
260		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	80	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
270		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	79	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
280		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	78	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
290		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	77	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
300				

11:20am

1100 lbs

1180 lbs

1200 lbs

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
300		<input checked="" type="checkbox"/>		
	76	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
310		<input checked="" type="checkbox"/>		
	75	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
320		<input checked="" type="checkbox"/>		1140 lbs 10:59 am
	74	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
330		<input checked="" type="checkbox"/>		
	73	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
340		<input checked="" type="checkbox"/>		
	72	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
350		<input checked="" type="checkbox"/>		
	71	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
360		<input checked="" type="checkbox"/>		
	70	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
370	69	<input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F) 0605 - MP55 Measurement Port	
380	68	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/>		
390	67	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	1040 lbs 10:44 am
		<input checked="" type="checkbox"/>		
400	66	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
400		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
410	65	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	10:36 am
420	64	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
430	63	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
440	62	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
450	61	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
460	60	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
470	59	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
480	58	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
490	57	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
500	56	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	10:20 - continue 9:57 am - Break

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
500		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
510	55	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
520	54	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
530	53	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
540	52	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
550	51	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
560	50	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F) 0605 - MP55 Measurement Port	9:31 am
570	49	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
580	48	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060110 - MP55 Casing 3 (1M/3F)	
590	47	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
600	46	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
	45	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
	44	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
600		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
610	43	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	9:05 am
620	42	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
630	41	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
640	40	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
650	39	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
660	38	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F) 0605 - MP55 Measurement Port	
670	37	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	8:37 am
680	36	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
690	35	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
700	34	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
	33	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	



# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
700		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
710	32	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
720	31	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	30	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
		<input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
730	29	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
	28	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
740		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	27	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
750		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	26	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
760	25	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
770	24	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
780	23	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
	22	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
790		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
	21	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
800		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		

8:22 am







Start lowering for the day  
at 7:55 am Sept 24/19

Finish lowering for  
the day at 4:50 pm  
Sept 23/19

Comp #24 in borehole

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
800	20	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
810	19	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
820	18	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
830	17	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
840	16	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
850		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
	14	<input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
860		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	4:00 pm
	12	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
870	11	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060110 - MP55 Casing 3 (1M/3F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
880	10	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
890	9	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
900	8	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	

# Westbay Completion Log USGS

Job No: WB843  
Well: USGS-149

Scale Feet	WB Tubing	QA Tested OK	WB Tubing Description	Serial Numbers
900		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>		
910	7	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
	6	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
920	5	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
	4	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	060115 - MP55 Casing 2 (1.5M/5F)	
930		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0604 - MP55 Packer 100mm PVC(1.5M/5F)	
	3	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0605 - MP55 Measurement Port	
940	2	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
950	1	<input checked="" type="checkbox"/>	060130 - MP55 Casing 1 (3M/10F)	
960		<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	0603 - MP55 End Plug	

3:39 pm

Start lowering. Sept 23/19 at 3:10pm

Joint test tool: 200psi: Sept 24/19  
210 psi: Sept 23/19

Borehole water level: 654.9 ft below GL.

1000




Sheet 1 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. 1, comp 4 SN# 237 Depth (ft): 922.7 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 140 psi Final Line Pressure,  $P_L$ : 640 psi Tool Pressure,  $P_T$ : 670 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  115 psi

70 sec

Volume, litres	1.0	2.0	2.5	3.0	3.5	4.0	4.25	4.5	4.75	5.0
Pressure, psi	520	540	570	570	570	570	570	570	570	570
Volume, litres	5.25	5.5	5.7	/	5.25					
Pressure, psi	580	590	640	/	Ø					



Comments: \_\_\_\_\_ Time - 11:12 am

Target - 625 psi 520 @ 50 sec at 1L.




Sheet 2 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. 2, comp 6 SN# 234 Depth (ft): 912.9 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 145 psi Final Line Pressure,  $P_L$ : 620 psi Tool Pressure,  $P_T$ : 670 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )

Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  90 psi  
:67

Volume, litres	<u>1.0</u>	<u>2.0</u>	<u>2.5</u>	<u>3.0</u>	<u>3.5</u>	<u>4.0</u>	<u>4.25</u>	<u>4.5</u>	<u>4.75</u>	<u>5.0</u>
Pressure, psi	<u>510</u>	<u>530</u>	<u>560</u>	<u>560</u>	<u>560</u>	<u>560</u>	<u>560</u>	<u>560</u>	<u>560</u>	<u>560</u>
Volume, litres	<u>5.25</u>	<u>5.5</u>	<u>5.7</u>	<u>/</u>	<u>5.25</u>					
Pressure, psi	<u>570</u>	<u>580</u>	<u>620</u>	<u>/</u>	<u>Ø</u>					



Comments: \_\_\_\_\_ Time - 11:47am




Sheet 3 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. 3comp 13 SN# 232 Depth (ft): 855.0 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 150 psi Final Line Pressure,  $P_L$ : 620 psi Tool Pressure,  $P_T$ : 670 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  85 psi

Volume, litres	1.0	2.0	3.0	3.5	4.0	4.25	4.5	4.75	5.0	5.25
Pressure, psi	510	560	570	570	570	570	570	570	570	580
Volume, litres	5.5	5.6	/	5.1						
Pressure, psi	600	620	/	φ						



Comments: \_\_\_\_\_ Time - 12:35pm




Sheet 4 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. 4 comp 15 SN# 235 Depth (ft): 845.2 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 155 psi Final Line Pressure,  $P_L$ : 60 psi Tool Pressure,  $P_T$ : 670 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  70 psi

Volume, litres	<u>1.0</u>	<u>2.0</u>	<u>3.0</u>	<u>3.5</u>	<u>4.0</u>	<u>4.5</u>	<u>4.95</u>	<u>5.0</u>	<u>5.25</u>	<u>5.5</u>
Pressure, psi	<u>500</u>	<u>550</u>	<u>570</u>	<u>570</u>	<u>570</u>	<u>570</u>	<u>570</u>	<u>570</u>	<u>580</u>	<u>590</u>
Volume, litres	<u>5.6</u>	<u>5.65</u>	<u>/</u>	<u>5.25</u>						
Pressure, psi	<u>600</u>	<u>610</u>	<u>/</u>	<u>Ø</u>						



Comments: \_\_\_\_\_


Time - 1:02 pm


Sheet 5 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. 5, Comp 23 SV# 233 Depth (ft): 755.8 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 150 psi Final Line Pressure,  $P_L$ : 620 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  105 psi

Volume, litres	1.0	2.0	3.0	3.5	4.0	4.25	4.5	4.75	5.0	5.25
Pressure, psi	500	530	570	570	570	570	570	570	570	580
Volume, litres	5.5	5.7	/	5.25						
Pressure, psi	590	620	/	6						



Comments:

Time - 4:42 pm






Sheet 6 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 25/19  
 Packer No. G, comp 26 SN# 236 Depth (ft): 751.2 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 140 psi Final Line Pressure,  $P_L$ : 610 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  105 psi

Volume, litres	1.0	2.0	3.0	3.5	4.0	4.25	4.5	4.75	5.0	5.25
Pressure, psi	500	530	560	560	560	560	560	560	560	580
Volume, litres	5.5	5.6	/	5.1						
Pressure, psi	600	610	/	φ						



Comments: \_\_\_\_\_ Time - 5:13 pm




Sheet 7 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 26/19  
 Packer No. 7, comp 29 SN# 189 Depth (ft): 726.6 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 140 psi Final Line Pressure,  $P_L$ : 600 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  95 psi

Volume, litres	1.0	2.0	3.0	3.5	4.0	4.25	4.5	4.75	5.0	5.25
Pressure, psi	500	530	560	560	560	560	560	560	560	570
Volume, litres	5.5	5.6	/	5.25						
Pressure, psi	580	600	/	Ø						



Comments: \_\_\_\_\_ Time - 1:27 am




Sheet 8 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 26/19  
 Packer No. 8 comp 38 sub 148 Depth (ft): 652.4 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 150 psi Final Line Pressure,  $P_L$ : 680 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )

Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  105 psi  
:90

Volume, litres	1.0	2.0	3.0	3.5	3.75	4.0	4.25	4.5	4.75	5.0
Pressure, psi	500	550	570	570	570	570	570	570	570	570
Volume, litres	5.25	5.5	5.7	5.75	/	5.3				
Pressure, psi	580	590	600	620	/	φ				



Comments: \_\_\_\_\_ Time - 9:33 am



Sheet 9 of 11


# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 26/19  
 Packer No. 9, comp 50 5N# 186 Depth (ft): 550.6 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_v$ : 140 psi Final Line Pressure,  $P_L$ : 640 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_w$ )

Calculated Packer Element Pressure,  $P_E = P_L + P_w - P_v - P_T =$  90 psi

Packer depth = 550 ft = 240 psi ( $P_w$ )

Volume, litres	1.0	2.0	3.0	3.5	4.0	4.25	4.5	4.75	5.0	5.25
Pressure, psi	520	570	600	600	600	600	600	600	600	600
Volume, litres	5.5	5.75	5.85	/	5.35					
Pressure, psi	610	620	640	/	Ø					



Comments: \_\_\_\_\_ Time - 10:08 am



Sheet 10 of 11


# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept-26/19  
 Packer No. 10, comp 69 SN# 158 Depth (ft): 368.6 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_V$ : 140 psi Final Line Pressure,  $P_L$ : \_\_\_\_\_ psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_W$ )

Calculated Packer Element Pressure,  $P_E = P_L + P_W - P_V - P_T =$  90 psi

Packer depth = 369 ft = 160 psi (pw)

Volume, litres	1.0	2.0	3.0	4.0	4.25	4.5	4.75	5.0	5.25	5.5
Pressure, psi	600	650	670	670	670	670	670	670	680	690
Volume, litres	5.75	5.9	/	5.3						
Pressure, psi	700	720	/	Ø						



Comments: \_\_\_\_\_ Time - 10:46 am

Target ~ 720 psi




Sheet 11 of 11

# Westbay Packer Inflation Record

Project: USGS Project No.: WB843 Well No.: USGS 149  
 Location: INL Completed by: Mark Lessard Date Inflated: Sept 26/19  
 Packer No. 11, comp 92 SN# 159 Depth (ft): 152.0 Inflation Tool No.: TIW1085  
 Packer Valve Pressure,  $P_v$ : 145 psi Final Line Pressure,  $P_L$ : 820 psi Tool Pressure,  $P_T$ : 650 psi  
 Borehole Water Level: 655 (ft) = 285 psi ( $P_w$ )  
 Calculated Packer Element Pressure,  $P_E = P_L + P_w - P_v - P_T =$  90 psi

Packer depth = 152 ft = 0.5 psi ( $P_w$ )

Volume, litres	1.0	2.0	3.0	4.0	4.25	4.5	4.75	5.0	5.25	5.5
Pressure, psi	610	750	770	770	770	780	780	780	780	800
Volume, litres	5.6	5.75	5.85	6.0	/	5.3				
Pressure, psi	800	810	810	820	/	Ø				



Comments: cement In surface rising Time - 11:30 am  
Target 820 psi

