

WEEKLY DRILLING REPORT

Core Hole

Shell Oil Company	LEASE	Well	14X-34
From 8-10-64 To 8-24-64	DIVISION	ELEV	5057 KB
	COUNTY	STATE	Utah
	Billings		
	Uintah		

<u>DATE</u>	<u>TD</u>	<u>REMARKS</u>
8-10		"FR" 210' Prep to drill. Located 951' from the south line and 689' from the west line, Section 34, T9S, R31E, Uintah County, Utah. Elev: 5047 GR. 2500' Green River Core Hole. 100% Shell Working Interest. Spudded 12:30PM 8-8-64. Cemented 7-5/8" csg at 205' w/60 sx reg, 2% CaCl2. Circulated. Plug down 5:30AM 8-9-64. WOC 12 hrs.
8-11		968' Drilling w/mist. Dev: 1-1/4" at 550. Encountered water at 280.
8-12		1539' Drilling w/mist. Dev: 3/4" at 1050.
8-13		1673' Prep to drill w/wtr. Hit high volume water flow at 1667. Shut down 6 hrs.
8-14		1811' Coring w/mist. Core #1: 1750-1809 Rec'd 58'
8-15,16,17		2184' Coring w/mist. Core #2: 1809-1869 Rec'd 60' Core #3: 1869-1919 Rec'd 49' Core #4: 1919-1947 Rec'd 26' Core #5: 1947-2007 Rec'd 60' Core #6: 2007-2067 Rec'd 60' Core #7: 2067-2124 Rec'd 57' Core #8: 2124-2184 Rec'd 31'
8-18		2295' Prep to core. Core #9: 2185-2235 Rec'd 50' Core #10: 2235-2295 Rec'd 60' Down 8-1/2 hrs for compressor repair.
8-19		2435' Coring w/mist. Core #11: 2295-2355 Rec'd 60' Core #12: 2355-2415 Rec'd 58'
8-20	TD 2596	Logging. Core #13: 2415-2475 Rec'd 60' Core #14: 2475-2536 Rec'd 59' Core #15: 2536-2596 Rec'd 60' Dev: 1/2" at 2500. Ran GR LL-7 and SP.
8-21,22,23		Logging.
8-24	TD 2596	P&A. Re-ran LL-7 and FDL. KB 5057, GR 5047. Log Top: Parachute Creek 1510 (+3547) Spotted cement plugs as follows: 25 sx 2450-2595, 50 sx 2225-2360, 25 sx 1725-2025. Capped w/swage and 2" valve. Released rig 10:00PM 8-21-64. <u>FINAL REPORT.</u>