Rec. 7-23-56
copied

STATE BOARD OF CONSERVATION
STATE OF FLORIDA

Form 9

# WELL RECORD

**INSTRUCTIONS:** This record is to be filed with the Board within 30 days after completion of well.

FIELD: Wildcat COUNTY: Liberty

SURVEY: SEC. 14 T. 1-N R. 6-W

WELL LOCATION: 144' E of Cen of NW/4 of NE/4 of Section 14-1N-6W

DATE OF COMMENCING: 6/12/56 DATE OF COMPLETION: 7/23/56

NAME OF CONTRACTOR: Williams Drilling Company

OPERATOR: Sun Oil Company LEASE: St. Joseph Land & Development Company WELL No. 1

ELEVATION AT TOP OF OIL STRING CASINGHEAD: Derrick Floor: 206' Ground: 201.87'

## CASING LINER AND TUBING RECORD

| STRING | SIZE | WT/FT. | NAME AND TYPE | AMOUNT Feet | AMOUNT Inches | DEPTH SET AT | PERFORATED From | PERFORATED To |
|---|---|---|---|---|---|---|---|---|
| 1 | 12-3/4" | | Used | 92 | 0 | 96' | | |
| 2 | 8-5/8" | | Used | 303 | 0 | 307' | | |

## CEMENT AND TESTING RECORD

| SIZE OF HOLE | STRING | WHERE CEMENT PLACED | NUMBER SACKS OF CEMENT | METHOD USED | PRESSURE APPLIED IN TESTING | HARDNESS OF CEMENT DRILLED | KIND OF CEMENT |
|---|---|---|---|---|---|---|---|
| 15" | 1 | Base of csg. | 20 | pump | | hard | Ideal Common |
| 10-3/4 | 2 | Base of csg. | 60 | pump | | hard | Ideal Common |

## DRILL STEM TEST

| FROM | TO | CHOKES | TIME | W. P. | B. H. O. P. | B. H. C. P. | RESULTS |
|---|---|---|---|---|---|---|---|
| 3897 | 3905 | ¼"x¼" | 31 min | | 1710# | no record | Max. sur. press. 34½# in 16½" down to 7# in 24", rec. 10' mud, 120' mud cut SW, 3237' SW, 60' sand |

## INITIAL PRODUCTION TEST

DATE TAKEN:

OILS: BBLS. GAS: G.O.R.:

WATER: BBLS. T.P.: C.P.: